

# Notice of Meeting



<b>Project:</b> <b>MassDOT Contract: 68025</b> <b>Roadway Reconstruction and Related Work (Including Bridge Construction and Traffic Signals) on a Section of Route 18 (JFK Highway)</b>	
<b>Date of Meeting:</b>  Thursday, Mar 22, 2012	<b>Agenda:</b>  1. Contractor's Schedule Update  2. Utility Coordination  3. Public - City Issues  4. Design Issues/RFI's  5. Submittals  6. New Items  Next Meeting Thursday, April 05, 2012
<b>Place:</b> New Bedford Waste Water Treatment Plant	
<b>Subject:</b>  Bi-weekly Progress Meeting	
<b>Purpose:</b>  To review construction progress, status, coordination and potential issues.	

# Meeting Minutes



Date and Time:		Thursday, Mar 8, 2012		Location:		New Bedford Wastewater Treatment	
Subject:		Bi-weekly Progress Meeting No. 24 Minutes		Contract:		MassDOT Rte 18 Reconstruction	
Recorded By:		A. A. Will Corp.		Attendees:			
ITEM NO.	Description			Action	Req'd Date	Status	
Mtg - Item							

## Introduction/Schedule

024-1	Discussed upcoming schedule and the importance of Nstar to relocate the gas mains on Walnut Street by April 1st so the full depth construction can be completed.	AA Will		open

## Utility Coordination

024-2	Nstar gas main relocation must be completed by April 1st and work has not started. Nstar is scheduled to move to Walnut St after completion of Elm St work.	DOT		open

ITEM NO.	Description	Action	Req'd Date	Status
Mtg - Item				

## Public - City Issues

024-1	Current Union St intersection traffic issues have improved.	NA		

# Meeting Minutes



# Meeting Minutes



## Design Issues/ RFI's

024-1	RFI 015 - Mast Arm Conflict at Walnut St. AA Will confirmed 114KV electric lines are in conflict with proposed mast arm. Need new location and size of proposed mastarm. AA Will provided sketch showing ducts for AECOM review. Awaiting RFI response.	AECOM		open
024-2	Rick Cunio (DCR) stated that a meeting is scheduled with the Mayor to discuss the State Pier proposed traffic issues.	City		open

# Meeting Minutes



ITEM NO. Mtg - Item	Description	Action	Req'd Date	Status
------------------------	-------------	--------	---------------	--------

## Outstanding Submittals

024-1	Awaiting return of mast arm foundations. Foundation designs have been submitted for approval based on proposed layout and boring information. A. A. Will has informed AECOM that the submittal review is needed ASAP.	AECOM		open

## New Items for March 22, 2012

025-1	Nstar Gas needs to complete the gas main relocation on Walnut Street prior to April 1st so full depth construction can be completed and paving scheduled for April 15th.	DOT		open
025-2	Awaiting City's response on the outstanding change orders for Class B Trench Excavation and the 12" sewer main installation.	DOT/DPI		open
025-3	MSE wall installation is on hold pending approval of block by materials division.	AA Will/DOT		open