

Notice of Meeting



Project: MassDOT Contract: 68025 Roadway Reconstruction and Related Work (Including Bridge Construction and Traffic Signals) on a Section of Route 18 (JFK Highway)	
Date of Meeting: Thursday, Dec 29, 2011	Agenda: 1. Contractor's Schedule Update 2. Utility Coordination 3. Public - City Issues 4. Design Issues/RFI's 5. Submittals 6. New Items Next Meeting Wednesday, January 12, 2011
Place: New Bedford Waste Water Treatment Plant	
Subject: Bi-weekly Progress Meeting	
Purpose: To review construction progress, status, coordination and potential issues.	

Meeting Minutes



Date and Time:	Thursday, Dec 1, 2011	Location:	New Bedford Wastewater Treatment		
Subject:	Bi-weekly Progress Meeting No. 18 Minutes	Contract:	MassDOT Rte 18 Reconstruction		
Recorded By:	A. A. Will Corp.		Attendees:		
ITEM NO.	Description		Action	Req'd Date	Status
Mtg - Item					

Introduction/Schedule

018-1	Discussed upcoming schedule and future traffic shift thru new Route 18 Northbound barrel.	AA Will		open

Utility Coordination

018-1	Sewer main replacement on Walnut Street. AA Will and DPI will coordinate appropriate time to complete the rehab work.	AA Will/DPI		open

ITEM NO.	Description	Action	Req'd Date	Status
Mtg - Item				

Public - City Issues

018-1	NPS confirmed that hardscape brick paver sample is acceptable. Request was made to replace the small amount of the existing bricks that were proposed to remain. All samples have been delivered to MassDOT.	AA Will		open
018-2	Street Lighting upcharge for the LED lights will be officially submitted. Question was asked if all lights are to be LED's or just the median. Jen confirmed that Route 18 roadway lighting is to be LED's, not the 8 new lights on Front St. Proposal will be submitted based on total qty requested.	AA Will		open

Meeting Minutes



Design Issues/ RFI's

018-1	RFI 015 - Mast Arm Conflict at Walnut St. AA Will confirmed 114KV electric lines are in conflict with proposed mast arm. Need new location of proposed mastarm.	AECOM		open
018-2	RFI 023R1 - AECOM provided answer to RFI based on the revised curb line requested by the City. NStar Gas line conflict will need to be relocated prior to paving in the spring.	AECOM/DPI		open
018-3	RFI 025 - Light base conflicts encountered. RFI was discussed with Wayne from AECOM and revised resolution was agreed to. Awaiting for revised answer to the RFI.	AECOM/DPI		open
018-4	RFI 027 - Grade issue along Rt 18 SB conflicts with the apartment building parking lot slope. City has requested a retaining wall for this area. Awaiting RFI response.	AECOM/DPI		open
018-5				

Meeting Minutes



ITEM NO. Mtg - Item	Description	Action	Req'd Date	Status
------------------------	-------------	--------	---------------	--------

Outstanding Submittals

New Items for Dec 29, 2011

019-1	Route 6 demo shielding needs to start asap. When is Middlesex tuning over access to this area?	MassDOT		open
019-2	Class B Trench Excavation Item 142 request for renegotiated unit price was submitted. Excavation is complete on the sewer main and a cost analysis was submitted for the Class B Trench Excavation.	MassDOT		open
019-3	Proposal for the added work "by others" will be submitted next week.	AA Will		open

**MassDOT Contract No. 68025
ROADWAY RECONSTRUCTION
ON A SECTION OF ROUTE 18**

3 WEEK LOOKAHEAD SCHEDULE (UPDATED 12-29-11)

[illegible]