

Project: MassDOT Contract: 68025 Roadway Reconstruction and Related Work (Including Bridge Construction and Traffic Signals) on a Section of Route 18 (JFK Highway)	
Date of Meeting: Thursday, Jan 12, 2012	Agenda: 1. Contractor's Schedule Update 2. Utility Coordination 3. Public - City Issues 4. Design Issues/RFI's 5. Submittals 6. New Items Next Meeting Wednesday, January 12, 2011
Place: New Bedford Waste Water Treatment Plant	
Subject: Bi-weekly Progress Meeting	
Purpose: To review construction progress, status, coordination and potential issues.	

REN STATE CONTACTING AECOM TO LOOK @ DETOUR @ UNION

NEED LETTER ON WALNUT ST SEWER

NSTAR GAS ART 508 441 5122

BRAD 508 951 6950

NEED PROPOSAL 508 441 5841

Meeting Minutes



Date and Time:	Thursday, Dec 29, 2011	Location:	New Bedford Wastewater Treatment
Subject:	Bi-weekly Progress Meeting No. 18 Minutes	Contract:	MassDOT Rte 18 Reconstruction
Recorded By:	A. A. Will Corp.		
Attendees:			
ITEM NO.	Description	Action	Req'd Date
Mtg - Item			Status

Introduction/Schedule

019-1	Discussed upcoming schedule for the winter months. <i>DOWNSIZED SOME DRILL SHAFT WORK & PREP FOR SPRING</i>	AA Will	open
-------	--	---------	------

Utility Coordination

019-1	Sewer main replacement on Walnut Street. Request was made to meet with Nstar to discuss options of supporting the 114KV transmission lines and "making safe". AA Will to contact Nstar to set up a meeting.	AA Will/DPI	open
-------	---	-------------	------

ITEM NO.	Description	Action	Req'd Date	Status
Mtg - Item				

Public - City Issues

019-1	Arthur Bennett stated that the current Union St intersection has safety issues that need to be addressed. Many vehicles have been entering the southbound barreil heading in the northerly direction. Request for additional signs and striping.	AA Will/DOT	open
-------	--	-------------	------

	<i>AECOM TO BE CONTACTED TO REVIEW DETOUR @ UNION</i>		
--	---	--	--

Meeting Minutes



Design Issues/ RFI's

019-1	RFI 015 - Mast Arm Conflict at Walnut St. AA Will confirmed 114KV electric lines are in conflict with proposed mast arm. Need new location of proposed mastarm. <i>MAST ARM TO BECOME 45' LONG</i>	AECOM		open
019-2	RFI 027 - Grade issue along Rt 18 SB conflicts with the apartment building parking lot slope. City has requested a retaining wall for this area. Awaiting RFI response. <i>NEED LETTER FROM CITY STATING FUNDS</i>	AECOM/DPI		open
020-1	Recent RFI's have been submitted and awaiting responses. <i>ASKED FOR RFI 35,36,37</i>	AECOM		open

Meeting Minutes



ITEM NO.	Description	Action	Req'd Date	Status
Mtg - Item				

Outstanding Submittals

--	--	--	--	--

--	--	--	--	--

New Items for Jan 12, 2012

020-1	Route 6 demo shielding needs to start asap. Middlesex has not turned over the area to A. A. Will as of 1-12-12.	MassDOT		open
-------	---	---------	--	------

020-2	Revised Class B Trench Excavation Item 142 proposal for renegotiated pricing was submitted.	MassDOT		open
-------	---	---------	--	------

020-3	Proposal CPN 010 was submitted for the additional scope associated with the "Work by Others".	MassDOT		open
-------	---	---------	--	------

021-4	Hub Foundation has informed A. A. Will that the drilled shaft obstruction excavation has exceeded the contract quantities greater than 125%. A proposal is being submitted today for a renegotiated price. <i>SEE RON</i>	A. A. Will		open
-------	---	------------	--	------

--	--	--	--	--

A. A. Will Corporation
145 Island Street
Stoughton, MA 02072

MassDOT Contract No. 68025
ROADWAY RECONSTRUCTION AND RELATED WORK (INCLUDING BRIDGE CONSTRUCTION AND TRAFFIC SIGNALS)
ON A SECTION OF ROUTE 18 (JFK HIGHWAY)

3 WEEK LOOKAHEAD SCHEDULE (UPDATED 1-12-12)

ACTIVITY	JAN												FEB													
	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3
FULL DEPTH RECONSTRUCTION WORKZONE (NORTH OF UNION STREET)																										
INSTALL DRAINAGE																										
SUBGRADE ROADWAY																										
PLACE GRAVEL AND DENSE GRADED																										
PERFORM TEST PITS FOR THE DRAINAGE CONFLICTS ON FRONT ST.																										
CONSTRUCT LOW RETAINING WALL ALONG FRONT STREET																										
ROUTE 6 RAMP/PUMP STATION WORKZONE																										
INSTALL ROUTE 6 DEMO SHIELDING																										
BRIDGE DEMO																										
BRIDGE EXCAVATION @ SOE																										
INSTALL SOE AT RTE 6 RAMP ABUTMENT																										
DRILLED SHAFT CONSTRUCTION																										
RELOCATE 16" WATERLINE FROM MACARTHUR DR TO RT 18																										
NSTAR GAS TO RELOCATE GAS MAIN																										
FULL DEPTH RESTORATION WALNUT STREET																										
INSTALL DRAINAGE CB'S PER RFI 23R1																										