

City of New Bedford

New Keith Middle School - McCoy Field

Public Information Meeting #7

November 17, 2004

Project Update

- South Detention Basin Excavation complete....ADS piping to be installed
- Completion of Northern Clean Corridor this week
- Northern Detention Basin Excavation to be started this week
- Pile Cap Excavations to be started week of 11/22/04
- Pile driving 99% complete.....may be a few more
- Dust Monitoring Results.....in repository

Status of Supplemental Environmental Characterization

- On-site soil sampling & analysessurface soil (grid) sampling remains
- Sampling of peripheral areas:
 - Ruggles Street Area.....within 2 weeks
 - Durfee Street Area.....within 2-3 weeks
 - Wetland Area early December
 - High Schoollate December

Repository & Web Site Update

- October Repository Binder to be placed by Brian Woolley
- Project Web Site - access via City Web Page

Phase II Work Plan – EPA Coordination & Approval

- Consent Agreement & Final Order has been amended – DEP Definition of “Disposal Site”
- Amended Phase I Work Plan submitted to EPA
- Risk based Cleanup Proposal to be submitted to EPA on or about November 24th

Miscellaneous:

- Next MeetingDecember 8, 2004