

**Week of June 7, 2004**

# McCoy Field-Keith Middle School Construction Project New Bedford, MA

---

## Daily Field Notes and Dust Monitoring

**Date:** June 10, 2004

**Field Personnel:** Jim Smith-BETA Group, Inc.  
Wendy Hicks-Smith & Wessel

**Time on Site:** 8:00-11:15

**Weather:** AM- sunny, 55°

PM- 60°

**Wind:**

### Summary of Activities Performed

Trained to use dust monitoring unit by Wendy Hicks. One dust monitoring unit on-site.

Land Planning on-site to stake out boring locations.

WES Construction extending stone loading ramp from Hathaway Road to western portion of Site.

Wes conducting other site preparation activities.

No soil excavation/hazardous material generation today.

### Summary of Dust Monitoring Results

Dust monitoring not conducted today, based on type of activities conducted and lack of soil excavation work.

# McCoy Field-Keith Middle School Construction Project New Bedford, MA

---

## Daily Field Notes and Dust Monitoring

**Date:** June 11, 2004

**Field Personnel:** Jim Smith-BETA Group, Inc.  
Wendy Hicks-Smith & Wessel

**Time on Site:** 7:00-15:00

**Weather:** AM- sunny, 55°

**PM-** 60°

**Wind:**

### Summary of Activities Performed

WES Construction excavating soil from southern portion of embankment. Generated soil being transported from Site in 30-yard trailer trucks.

WES grading, terracing, and lining embankment slope after the required amount of contaminated soil is removed. Terracing conducted in step formation, lined with semi-permeable filter fabric, then backfilled with clean fill.

Total of 8 truck loads hauled from Site today.

### Summary of Dust Monitoring Results

One dust monitoring unit on-site.

Dust monitoring conducted in approximate ½ hour intervals, particularly during the excavation, stockpiling, and loading of contaminated soil.

A copy of field notes from Wendy Hicks for measurements and average concentration has not been provided to BETA after several requests.