

City of New Bedford

New Keith Middle School - McCoy Field

Public Information Meeting #9

January 12, 2004

Project Update

- ☒ Pile Cap / Grade Beam / Utility Excavations approximately 80% complete
- ☒ Dust Monitoring Results.....continue to be very low
- ☒ Soil sampling along Ruggles & Greenwood Streets
- ☒ Soil sampling of High School grounds
- ☒ Soil sampling within wetlands to west of school site

Off-Site Soil Management Volumes

- ☒ Approximately 35,000 tons of contaminated soil shipped to date.....95% <50 ppm
- ☒ Approximately 10,000 tons of contaminated soil remains to be shipped.

Initial Results of Environmental Sampling of Peripheral Areas

- ☒ Ruggles Street Area
 - Contaminated fill depths up to 9 feet
 - No imminent hazard conditions

- ☒ Greenwood Street Area
 - Contaminated fill depths up to 5 feet
 - No imminent hazard conditions

- ☒ Wetland Area
 - Very low levels of PCBs, heavy metals and SVOCs - Eco risk assessment
 - Surficial deposition only

- ☒ High School Grounds
 - Initial results consistent with prior sampling results

Next Steps

- ☒ Obtain access agreements to perform additional soil sampling
 - Bethel AME Church property
 - Certain residential properties along Durfee, Ruggles and Greenwood Streets

Repository & Web Site Update

- ☒ December Repository Binder to be placed by Brian Woolley
- ☒ Project Web Site - access via City Web Page

Next PIP MeetingTo Be Determined