

ID	Task Name	Start	Finish	Jun	Q3 '18			Q4 '18			Q1 '19			Q2 '19			Q3 '19			Q4 '19			Q1 '20			Q2 '20			Q3 '20			
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
1	<b>Aerovox PDI, Pilot Studies, and Final Design Submittal</b>	Thu 7/12/18	Tue 3/10/20		●																											
3	USEPA Access Delay	Wed 8/15/18	Fri 5/10/19		▨																											
4	<b>Phase III RAP Addendum</b>	Fri 8/17/18	Fri 2/15/19		▬																											
14	<b>Storm Sewer RAM Plan &amp; Implementation</b>	Fri 10/12/18	Thu 9/5/19		▬																											
15	<b>Storm Sewer RAM Plan</b>	Fri 10/12/18	Thu 3/28/19		▬																											
26	<b>Storm Sewer RAM Implementation</b>	Mon 5/13/19	Thu 5/23/19		▬																											
33	<b>Storm Sewer RAM Implementation Reporting</b>	Fri 6/7/19	Thu 9/5/19		▬																											
40	<b>PDI Execution</b>	Mon 5/13/19	Wed 10/2/19		▬																											
41	<b>Bedrock PDI Borings</b>	Mon 5/13/19	Wed 10/2/19		▬																											
47	<b>Geotechnical Borings</b>	Wed 5/15/19	Tue 6/18/19		▬																											
53	<b>Pilot Test RAM Plan &amp; Permitting</b>	Mon 2/18/19	Tue 6/11/19		▬																											
54	<b>Pilot Testing RAM Plan</b>	Fri 2/22/19	Thu 5/9/19		▬																											
62	<b>Permit Identification and Submission of NOI</b>	Mon 2/18/19	Tue 6/11/19		▬																											
71	<b>Pilot RAM Implementation</b>	Fri 3/8/19	Thu 2/20/20		▬																											
72	<b>ISCO Pilot Tests</b>	Wed 6/12/19	Fri 1/17/20		▬																											
74	<b>Overburden Pilot Construction</b>	Wed 6/12/19	Wed 6/26/19		▨																											
77	<b>Overburden ISCO Performance Monitoring</b>	Thu 7/11/19	Mon 12/16/19		▨																											
82	<b>Bedrock Pilot Construction</b>	Mon 9/30/19	Tue 10/22/19		▨																											
86	<b>Bedrock ISCO Performance Monitoring</b>	Wed 11/6/19	Fri 1/17/20		▨																											
90	<b>PRB Pilot Test</b>	Fri 3/8/19	Thu 2/20/20		▬																											
95	<b>PRB Pilot Construction</b>	Wed 7/24/19	Wed 9/25/19		▨																											
109	<b>PRB Performance Monitoring</b>	Thu 9/26/19	Thu 2/20/20		▨																											
114	<b>Pilot Testing RAM Implementation Reporting</b>	Fri 6/7/19	Thu 1/16/20		▬																											
115	<b>Initial Pilot Testing RAM Status Report</b>	Fri 6/7/19	Thu 8/22/19		▨																											
121	<b>Second Pilot Testing RAM Status Report</b>	Thu 10/31/19	Thu 1/16/20		▨																											
127	<b>OU-1 Titleist Conceptual Design</b>	Wed 7/3/19	Wed 12/11/19		▬																											
133	<b>OU-2 Precix Conceptual Design</b>	Mon 10/28/19	Thu 11/14/19		▬																											
136	<b>OU-3/OU-4 Aerovox Conceptual Design</b>	Mon 2/18/19	Thu 12/26/19		▬																											
155	<b>Overall Phase IV Design, Review, and Final Submittal (305 Calendar Days per ACO)</b>	Sat 5/11/19	Tue 3/10/20		▬ ↓																											
162	<b>Final Pilot Testing RAM Completion Report</b>	Wed 4/8/20	Mon 7/13/20		●																											
163	<b>Bedrock ISCO Performance Monitoring</b>	Wed 4/8/20	Thu 4/9/20		▬																											
165	<b>Final Pilot Testing RAM Completion Report</b>	Tue 4/28/20	Mon 7/13/20		▬																											

Project: Aerovox Phase IV and Pilot Testing Schedule  
Revision Date: Tue 4/2/19

Task ▬ Milestone ◆ Summary ▬ Project Summary ● Deadline ↓