

This narrative is intended to meet Standard # 8 of the Storm Water Management Guide

With respect to erosion and sedimentation measures intended for the duration of construction of the salt shed, the City of New Bedford through the Department of Public Infrastructure will place a continuous straw wattle along the outside perimeter of the extended site just beyond the expected disturbance zone as shown on the design drawing.

The straw wattle will be placed in a shallow narrow trench hand tooled to 3-5" depth with just enough width to set the straw wattle by scoring the soil with a hoe or pick and packing the loose dirt back against the wattle. The wattles will be staked at approximately 4 foot intervals with additional stakes as needed to ensure no gaps either below the wattle or at the joints between wattle ends.

The wattle will remain in place for the duration of the construction as well as for the duration of the restoration after construction is complete.

The City of New Bedford DPI will maintain the erosion and sedimentation measures to ensure that the measures remain intact and effective.